

N A G A S A K I.

8th May., 1916.

Alex. S. Williamson

the Mitsubishi Dockyard & Engine Works witness the test on the 6th inst., of 6 joining shackles for  $2\frac{1}{2}$ " stud link cable, which have been made for temporary use in the s.s. No.252 (Akita Maru). These 6 shackles were tested to 76.5 tons tensile strain, and were subsequently examined and did not show any defect.

*Surveys to Lloyd's Register*

Fee Yen 10:00.

MAY 9 PAID

*a.s.w.*



© 2021

Lloyd's Register  
Foundation

006845-006856-0033