

1.

1.

1.

1.

1.

1.

1.

1.

1.

1.

1.

Twin Sc. "CONTE VERDE"

The liner of the port tail shaft found slightly slack at after end. It was arranged with the Owners' Superintendent to re-examine this shaft within 12 months. This shaft is in my opinion efficient in the meantime. Both stern anchors have been reworked. -

A new tail shaft has now been placed on board as spare. Same is marked: "Lloyd's 6060 I.S.H. 26.8.37." Forging Certificate No. 4928 enclosed.

El. Install. - The electric installation, switchboards & fittings in the modified accommodation spaces (1st & 2nd class) examined and megger tested, found satisfactory and in accordance with the Rules requirements. Following the above alterations, the whole installation & fittings have been tested under working condition with satisfactory results. -

It is recommended that the remark in the S.R.L. re. elect. equipment. be now deleted.

S.R.L. - All the independent pumps except the circulating pumps, ballast pumps and the two general service pumps on the Retold have been examined, found in good order. (Please see also closing letter S. dated 1.7.38.) - New liner has now been fitted to the water end of the port & centre feed pumps. (Wai)

It is recommended that the remark in the S.R.L. re. pumps be now removed.

M.S.