

REPORT ON BOILERS.

No. 50895

OCT 26 1940

Received at London Office

Date of writing Report

19

When handed in at Local Office

23 OCT 1940

Port of

HULL

No. in Survey held at
g. Book.

Date, First Survey

19. 2. 40

Last Survey

8. 10. 1940

(Number of Visits 44)

Gross

452

Tons

Net

142

on the

H.M.T.

"MORRIS DANCE"

Built at

Goole

By whom built

J. H. The Goole Shipbuilding & Repairing Co., Yard No. 351 When built 1940-10

Engines made at

Hull

By whom made

J. H. & Smith, Ltd.

Engine No. 677

When made

do.

Boilers made at

Hull

By whom made

J. H. & Smith, Ltd.

Boiler No. 677

When made

do.

Nominal Horse Power

156

Owners

The Admiralty

Port belonging to

MULTITUBULAR BOILERS—MAIN, AUXILIARY, OR DONKEY.

Manufacturers of Steel

Colvilles, Ltd., & Appleby-Frodingham Steel Co., Ltd. (Letter for Record S)

Total Heating Surface of Boilers

2650 sq ft

Is forced draught fitted

Yes

Coal or Oil fired

Coal

No. and Description of Boilers

One - S.B.

Working Pressure 200 lbs/sq in

Tested by hydraulic pressure to 350 lbs/sq in

Date of test 84.7.40

No. of Certificate 4033

Can each boiler be worked separately

Yes

Area of Firegrate in each Boiler

63 sq ft

No. and Description of safety valves to each boiler

2 - Spring-loaded

Area of each set of valves per boiler

per Rule 15.4 sq in

as fitted 16.6 sq in

Pressure to which they are adjusted 200 lbs/sq in

Are they fitted with easing gear

Yes

In case of donkey boilers, state whether steam from main boilers can enter the donkey boiler

Yes

Smallest distance between boilers or uptakes and bunkers or woodwork

2'-0"

Is oil fuel carried in the double bottom under boilers

No

Smallest distance between shell of boiler and tank top plating

None

Is the bottom of the boiler insulated

No

Largest internal dia. of boilers

14' - 9 3/8"

Length

11' - 6"

Shell plates: Material

Steel

Tensile strength 29/33 tons/sq in

Thickness

1 5/16"

Are the shell plates welded or flanged

No

Description of riveting: circ. seams

end D.R.

inter. None

long. seams

T.R.-D.B.S.

Diameter of rivet holes in

circ. seams 1 3/8"

long. seams 1 3/8"

Pitch of rivets

4"

9 1/2"

Percentage of strength of circ. end seams

plate 65.6%

rivets 44.7%

Percentage of strength of circ. intermediate seam

plate 85.5%

rivets 88.5%

Percentage of strength of longitudinal joint

plate 85.5%

rivets 88.5%

combined 88.8%

Thickness of butt straps

outer 1 1/8"

inner 1 1/8"

No. and Description of Furnaces in each Boiler

3 - of Deighton section

Material

Steel

Tensile strength

26/30 tons/sq in

Smallest outside diameter

3' - 6 7/16"

Length of plain part

top 1' - 0"

bottom 1' - 0"

Thickness of plates

crown 1 9/32"

bottom 1 9/32"

Description of longitudinal joint

Weld.

Dimensions of stiffening rings on furnace or c.c. bottom

Yes

End plates in steam space:

Material

Steel

Tensile strength

26/30 tons/sq in

Thickness

1/32"

Pitch of stays 21" + 20" max

How are stays secured

Nuts inside & out

Tube plates: Material

front Steel

back Steel

Tensile strength

26/30 tons/sq in

Thickness

7/8"

25/32"

Mean pitch of stay tubes in nests

9 1/16"

Pitch across wide water spaces

13 5/8"

Girders to combustion chamber tops:

Material

Steel

Tensile strength

28/32 tons/sq in

Depth and thickness of girder

at centre 8 1/4" x 1 7/8"

Length as per Rule

2 - 7 1/2"

Distance apart

10 3/4"

No. and pitch of stays

in each

2 - 9 7/8"

Combustion chamber plates: Material

Steel

Tensile strength

26/30 tons/sq in

Thickness: Sides

25/32"

Back

3/4"

Top

25/32"

Bottom

25/32"

Pitch of stays to ditto:

Sides 10 3/4" x 9 7/8"

Back 9 1/4" x 9 7/8"

Top 10 3/4" x 9 7/8"

Are stays fitted with nuts or riveted over

Nuts

Front plate at bottom: Material

Steel

Tensile strength

26/30 tons/sq in

Thickness

7/8"

Lower back plate: Material

Steel

Tensile strength

26/30 tons/sq in

Thickness

7/8"

Pitch of stays at wide water space

14 1/2" x 9 7/8"

Are stays fitted with nuts or riveted over

Nuts

Main stays: Material

Steel

Tensile strength

28/32 tons/sq in

Diameter

At body of stay, or Over threads

3 1/8"

No. of threads per inch

6

Screw stays: Material

Steel

Tensile strength

26/30 tons/sq in


Diameter

At turned off part, or Over threads

1 7/8"

No. of threads per inch

9



© 2021

Lloyd's Register Foundation

P67857-007864-0192

Are the stays drilled at the outer ends

No

Margin stays: Diameter { At turned off part, ☒ or Over threads 2" ☒

No. of threads per inch 9

Tubes: Material Steel External diameter { Plain 2 3/4" Stay 2 3/4" Thickness { 8. w. g. 1/4, 5/16, 3/8, 7/16 No. of threads per inch 9

Pitch of tubes 3 7/8" x 3 7/8" Manhole compensation: Size of opening

shell plate 16" (x 20") Section of compensating ring 1 5/16" x 20" No. of rivets and diameter of rivet holes 15 - 1 5/32"

Outer row rivet pitch at ends 10 1/8 Depth of flange if manhole flanged Bottom 3 1/4" Steam Dome: Material None

Tensile strength Thickness of shell Description of longitudinal joint

Diameter of rivet holes Pitch of rivets Percentage of strength of joint { Plate Rivets

Internal diameter Thickness of crown No. and diameter of

stays Inner radius of crown

How connected to shell Size of doubling plate under dome Diameter of rivet holes and pitch

of rivets in outer row in dome connection to shell

Type of Superheater None Manufacturers of { Tubes Steel forgings Steel castings

Number of elements Material of tubes Internal diameter and thickness of tubes

Material of headers Tensile strength Thickness Can the superheater be shut off and

the boiler be worked separately Is a safety valve fitted to every part of the superheater which can be shut off from the boiler

Area of each safety valve Are the safety valves fitted with easing gear

Pressure to which the safety valves are adjusted Hydraulic test pressure

tubes forgings and castings and after assembly in place Are drain cocks on

valves fitted to free the superheater from water where necessary

Have all the requirements of Sections 14 to 22 inclusive for boilers been complied with Yes

The foregoing is a correct description,

A. H. Kenney Manufacturer

Dates of Survey { During progress of work in shops - 1940 Feb. 19, Mar 7, April 11, 19, 25. May 2, 9, 25, June 4, 7, 15, 19, 20, 21, 24, 28, 29, July 3, 5, 6, 12, 15, 18, 22, 23, 24, 30. Aug. 2, 9, 14, 20, 24, Sept. 4, 5, 6, 9, 11, 24, 27, 30, Oct. 3, 4, 8. Are the approved plans of boiler and superheater forwarded herewith 17-10-34 (If not state date of approval.) Total No. of visits 44.

Is this Boiler a duplicate of a previous case Yes If so, state Vessel's name and Report No. H.M.T. Fandango.

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.)

This boiler has been constructed under Special Survey in accordance with the approved Admiralty plans & the Rules. The workmanship & materials are good & when subjected to a hydraulic test of 350 lbs. it was found satisfactory in every respect.

Survey Fee ... £ : : When applied for, 19 Travelling Expenses (if any) £ : : When received, 19

Derek J. Hallinan Engineer Surveyor to Lloyd's Register of Shipping.

FRI. 1 NOV 1940

Committee's Minute

Assigned See Sub 76. 50895