

Office 20 APR 1926 18

16800

481

Port **Hamburg.**

SHIP ~~FORGINGS OR~~ CASTINGS.

XX

Hamburg, 12th April 1926.

With. Meyer.

shaftcoupling.

## XXSTERNXXFRAME

RUDDER FRAME

STFM

Material\* ... .. Annealed Siemens Martin Cast Steel

ow made †

mensions to plan

Progress on Inspection ... rough turned and finished

te when Inspected	4.2.25.	26.2.25.	8.4.26.
-------------------	---------	----------	---------

## CASTINGS.

Tests on Standard Test Pieces.	.798
--------------------------------	------

3"

### Insile Test—

Tons per square inch 28.5

Extension per cent. . . . .	33.0
-----------------------------	------

### old Bending Test—

Angle before fracture	180 degr. good.
-----------------------	-----------------

Drop Test—

Height from ground ...

### Hammering Test—

If made according to Rules  
and found satisfactory ...

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Fee (if any chargeable) £

To be paid at

If of Iron, state whether scrap or puddled Iron. If of Steel, state whether made on the Open Hearth process.

En. 2, 22. T.

†.State if annealed.....

007930-007937-0133