



MAIN ENGINE:- All cylinders, pistons and piston rods, valves, valve chambers and rods, all bottom end bearings and crankpins. All main engine driven pumps.

Main steam pipe tested to 400 lbs per square inch and found sound and tight.

AUXILIARIES:- Condenser general service, feed pumps and pumping arrangements.

ELECTRICAL INSTALLATION:- (for General Examination) The insulation resistance of the generators and each system of the conductors megger tested and found satisfactory. The fittings, fuses, distribution boxes and electric cables, as far as practicable examined. The generators seen working satisfactorily under load. The installation examined generally under working conditions and found in order.

REPAIRS:- Minor repairs carried out on Main and Auxiliary machinery.



© 2020

Lloyd's Register Foundation