

To Lloyd's Register of Shipping, London.

Dear Sirs,

Regarding S/T. "Fossur" of Trangisvaag.

On request of the owner I vent to Skála to test the Boiler on the said ship. The boiler has on an earlier occasion been electrical welded, as mentioned in my Report dated February the 4th 1948. This welding was started to leak a little, therefore it was decided to cut the welding away and make a new welding.

After the welding the boiler was tested to 180 lbs per square inch. The boiler was found to be tight.

The boiler will have to be inspected again not later than July 1949.

Thorshavn July the 12th 1948

*Nicholas Nielsen*



© 2021

Lloyd's Register  
Foundation