

POSTPONED SURVEYS.

se of the Steel s.s. "LINMERE".

in Reg. Bk. 1579/853. tons, Built 1913-3mo.

100A1. Owners Lever Bros., Ltd.

ter deck with freeboard.

8,16.

LMC. 3,13.

T.S. 9,14.

Port of Registry Manchester.

ue Screw shaft survey due September 1916.

The Liverpool Surveyors write this vessel is now in dry dock there for the examination of her bottom, etc. They forward a letter received by them from the Owners' Superintendents in which they state that as men could not be obtained to draw in the screw shaft in the time at their disposal in Graving Dock they trust the Committee will allow the survey to stand over until the first favourable opportunity. The Superintendents add that the shaft which is fitted with a continuous liner has been running quite satisfactorily and is not down in the bush.

e's Minute

TUE 27 MAR. 1917

*Submitted for approval.
Screw shaft about 1/2" larger than
required by Rule and fitted with
a continuous liner.*

Approved

© 2021



Lloyd's Register
Foundation