

Re. assignment of Trehoard S. S. "Cito".

The attention of the Superintendent was called to the stiffening and bracketing of the Bridge front bulkhead, same not being in accordance with the Trehoard Regulations.

He requested that the case might be considered on its merits and the necessary modification (if required) made in the Trehoard, and that we might inform him of the extent of this modification, with a view to possibly stiffening and bracketing the Bridge front as required.

It is to be pointed out that the Bridge front covers accommodation only and that the Bridge House is 16'-6" long with an efficient Iron Bulkhead without any openings at the after end.

Norman Du Cane.



© 2020

Lloyd's Register
Foundation

008177-008185-0229