

COPY.

Translation of cablegram sent to Society's Surveyors at Kobe from "F" Department dated 15.5.36.

27780	"KAWATIRI"
NOZUD	provided --- carried out
SEPIW	reclassification survey
EWHAR	you may issue provisional Certificate
JUSUG	following
JYVCU	freeboards
XYTUV	freeboard assigned is 3 feet from top of statutory
	deck line to centre of disc.
	11 $\frac{1}{2}$ "
YBBRE	steel deck
GAYRT	Tropical fresh water above centre of disc 10 $\frac{1}{2}$ "
XIBTA	Tropical " " " " 4 $\frac{1}{2}$ "
XBAFI	Fresh Water " " " " 6"
XEBPE	Winter below " " " 4"
XAVIS	STOP
SAZPO	original dimensions
GESTY	length
LISOF	330
UKFWA	.62
VEYRF	moulded breadth
ENPAS	46
UHVOP	.5
VEKEN	moulded depth
GEGOR	25
UHTAK	.5
VEKEN	forecastle
JUZAH	28
UHTLA	.20
VEUND	bridge KUHPY = house
ENRIW	98
UJERO	poop
NEKNI	32
UHTSY	.91
VIBJA	height
KOWYL	7
UHPYM	.5
VEKEN	round of beam
AKYRS	1 foot
UNKUV	sheer
PAESV	stem
SAPIR	102
UJFEC	sheer at sternpost
PAEWB	51
UHWOR	sheer
PAESV	8th
UHNSE	stem
SAPER	56
UHXRIR	.5
VEKEN	sheer
PAESV	8th
UHNSE	sternpost
SAUJK	23
UHTLA	.5
VEKEN	
XACYD	forward complete measurements and particulars as required on form C.11.



© 2019

Lloyd's Register
Foundation

008608-008617-0282