

"FORTUNSTELLA"

TO COMPLETE S.S. 3RD N°1.

13/12/39.

HULL

Repairs to - Hatch coaming supports N°3 hatch P.S.

Arrange repairs- (1) Deck plating under galley.

(2) Bilge brackets & gussets in Boiler Room P. & S.

(3) Rust bound rivets of bunker hatch on casing top.

(4) Ventilator coaming on poop deck (S)

(5) Vents in Nos. 4 & 5 holds in Tween Decks.

Hatch covers to fit to coaming hatches in both tween decks in all cargo holds.

Additional Drillings in shell forward of F.P. bulkhead.

Angle coaming to fit to coaming hatches to lowest deck in all cargo holds.

Scaling of structure in reserve bunker (N°3 hold) and absence of cargo battens in this hold.

Put in order in several places wood deck sheathing.

Re-examination of chain cables.

Examine Chain Locker.

All bunkers except reserve bunker (N°3 hold)

Ash shoot (if any)

Hatch covers to lowest deck.

Hand pumps.

Test Double bottom starboard N°5 in way engine space.

~~Verify frames & deck & bulkhead & side.~~

MACHINERY.

~~Examine~~

Test hydraulically aux. steam pipes of diam. ≥ 3 inches.



J.S.
13.12.39

Lloyd's Register
Foundation