



new sections as (A) fitted.

PORT BOILER P.C.C. section of tube plate in way of 4 rivet holes cut out and renewed.

STARBOARD BOILER P.C.C. section of tube plate flange cut out and renewed. 4'-0" x 3".

S.C.C. section of tube plate flange cut out and renewed 8'-0" x 3".

Section of wrapper plate flange cut out and renewed. 8'-0" x 3".

NOTE It will be understood that I am not in a position to personally examine these repairs, but I am informed that repair was effected as shown in sketch.