

COPY

To be attached to F.E. Report.

SHIP NO. 1327
List of Working Pressures for Pressure
Vessels in Factory

			No. off		Working Pressure
* ✓	<u>Bone Boilers</u>	Repat	22	22 Plan	✓ 70 lbs per sq. inch
* ✓	<u>Blubber Boilers</u>	Repat	10	10 "	✓ 70 -do-
Ø ✓	<u>Kvaerner Digesters</u>	Certs for 6	8	} 8 Plan	✓ 60 -do-
Ø ✓	<u>Kvaerner Separators</u>	do.	8		✓ 60 -do-
Continuous Cookers of					
* ✓	<u>Meat Meal Plant</u>	Certs attached	2	2 Plan	✓ 30 -do-
<u>Flasher System</u>					
off 70 & down to 140					
* ✓	<u>Flasher vessel</u>	Certs attached	1	} Plan	(60) -do-
* ✓	<u>Liquor Tank</u>	"	1		(60) -do-
* ✓	<u>Hot Salt Water Tank</u>	"	2		(60) -do-
<u>Liver Extraction Plant</u>					
	<u>Extractor Jackets</u>	Cert.	6	Plan	✓ 80 -do-
	<u>Extractors Interiors</u>	Cert.	6	} Plan	10 -do-
	on each extractor				10 -do-
	<u>Large Still</u>		1	} 6	10 -do-
	<u>Small "</u>		1		10 -do-
	<u>Jacket on Liver Hopper</u>		1		10 -do-
<u>Meat Extraction Plant</u>					
	<u>Newcastle Boilers</u>		6	} 6	10 -do-
	<u>Coils (3 coils in</u>				
	each boiler)				
	<u>Keel Tank (Coils)</u>		2		10 -do-
	<u>Finishers Keel</u>		3		10 -do-
	<u>Heaters Kiel</u>		2		10 -do-
	<u>Heater Fraser</u>		1		10 -do-

7-009569-0221

- Reports or certificates attached.

- Certificates attached for 6 Digesters and 6 accompanying oil separators.

The remaining 2 Digesters with their 2 separators were constructed under B.C. survey. Test certificates have been received from the British Corporation, but were not found to correspond with the identification marks of the vessels onboard. The correct certificates are awaited and will be forwarded on receipt. These digesters are marked.

B.C.
T.P. 120 lbs
W.P. 60 lbs
13.3.46 G.
H.

B.C.
T.P. 120 lbs
W.P. 60 lbs
31.1.46 G.
H.

1220-695600-555600

Lloyd's Register
Foundation