

COPY

S.S. "BALAENA"

OUTSTANDING ITEMS.

Brass plates to be fitted on or near the chutes, stating that when the chute is not in use, both the cover and screw down valves are to be kept closed.

Heating coils connections in forward pump room, to deep tanks, ✓
to be completed.

Main Cargo Pump Room bilge suction to be tested. ✓

Tank deck sumps suctions to be tested. ✓

Tests to be carried out on 1500 K.W. Turbo Generator, as detailed in Section 2, Clause 8 (a) and Section 21, Clause 11, of the Electrical Rules. ✓

The factory electrical equipment has not yet been completed and requires to be seen on completion as detailed in Section 21, Clause 12, and insulation tests made in these circuits.

Factory steam line to be completed and examined under steam, including the examination of press bone boilers under steam. ✓

General inspection of vessel to ascertain that small details are completed.

