

COPY.

C. 1894  
MANCHESTER.

MANCHESTER.

24th June, 1926.

A. H. S. LANE.

Messrs. Metropolitan-Vickers Electrical Co. Ltd., attend at their works on the 24th June, 1926, for the purpose of witnessing the testing of a 7 Kilowatt, 110 Volts, 83.6 Amperes, at 600 R.P.M. continuous rating, Compound wound Enclosed Ventilated Type Generator, No. 439099/1/01, intended for Messrs. J.I. Thornycroft's Vessel No. 1060.

The Generator worked satisfactorily under rated full load and overload, with no sparking at commutator brushes, the following temperatures being obtained:-

Atmosphere 18 degrees C.

End of Full Load Test.

End of 25% Overload for  
2 Hrs.

Field, 48 degrees.  
Commutator, 44 degrees.  
Armature, 49 degrees.

Field, 49 degrees.  
Commutator, 49 degrees.  
Armature, 56 degrees.  
(Centigrade Units)

For identification purposes the end of shaft was stamped:-  
Lloyds Test.  
24-6-26. *AL*

*Alfred H. Lane.*

Surveyor to Lloyd's Register  
of Shipping.



Lloyd's Register  
Foundation

009805-009814-0106