

*The British Corporation Register
of Shipping and Aircraft
360 Place Royale*

Montreal, P.Q. September 29, 1942.

REPRESENTATIVE IN CANADA OF AMERICAN BUREAU OF SHIPPING

ALL COMMUNICATIONS TO BE
ADDRESSED TO
THE SURVEYORS

TELEPHONE
MARQUETTE 8984

HEAD OFFICE
14 BLYTHSWOOD SQUARE
GLASGOW

CABLE ADDRESS
"SEAWORTHY" MONTREAL

PROVISIONAL CERTIFICATE OF BOILER

No. 6380 THIS IS TO CERTIFY that the single ended Boiler
made by Canadian Vickers, Limited, Montreal, Quebec, for the
S.S. " FORT CATARAQUI" (Davie Shipbuilding Co. Limited yard No.
538) and marked as below, has been surveyed during construction
by the Undersigned.

The material has been tested by the Surveyors to British Corporation
Register; the scantlings are in accordance with the Society's Rules
for a working pressure of 220 lbs. per square inch, and the
workmanship is good. The Boiler having been tested in my presence
on the 25th July 1942 by hydraulic pressure to 380 lbs. per square
inch, showed no signs of weakness, and was found tight and sound in
every respect at that pressure. Working pressure not to exceed Two
Hundred and Twenty lbs. per square inch.

Mark on Boiler
B.C. Test
No 6380
T.P. 380 lbs.
W.P. 220 lbs.
J.M.
25-7-42

John Macleod
Engineer Surveyor to British
Corporation Register of
Shipping

Montreal, Quebec.

for *John Macleod*
Principal Surveyor for Canada & Newfoundland

© 2021
Lloyd's Register
Foundation
009896-009903-0240

Main stays: Material O.H. Steel

(At body of stay 3 1/2"