

## REPORT ON ELECTRICAL EQUIPMENT.

(OTHER THAN FOR THE PROPULSION OF THE VESSEL)

24 JUL 1944

Date of writing Report 18-7-44 When handed in at Local Office 22 JUL 1944 Port of Sunderland

No. in Survey held at Sunderland Date, First Survey 23-5-44 Last Survey 17-7-1944  
Reg. Book. 37491 on the S/S. "EMPIRE TUDOR" (Number of Visits.....)

Built at Sunderland By whom built Shipbuilding Corporation Ltd (Wearmouth) Yard No. 2 When built 1944

Owners The Ministry of War Transport Port belonging to Sunderland

Electrical Installation fitted by Sunderland Project Engineering Co Ltd Contract No. 2 When fitted 1944

Is vessel fitted for carrying Petroleum in bulk No Is vessel equipped with D.F. Yes E.S.D. Yes Gy.C. No Sub.Sig. No

Have plans been submitted and approved Yes System of Distribution Two-Wire insulated Voltage of supply for Lighting 110

Heating — Power 110 Direct or Alternating Current, Lighting Yes Power Yes If Alternating Current state periodicity — Prime Movers,

has the governing been tested and found as per Rule when full load is suddenly thrown on and off — Are turbine emergency governors fitted with a trip switch as per Rule — Generators, are they compound wound Yes, are they level compounded under working conditions Yes,

if not compound wound state distance between generators — and from switchboard — Where more than one generator is fitted are they

arranged to run in parallel No, are shunt field regulators provided Yes Is the compound winding connected to the negative or positive pole

positive Have machines over 100 kw. been inspected by the Surveyors during manufacture and testing — Have certificates of

test for machines under 100 kw. been supplied Yes and the results found as per rule Yes Are the lubricating arrangements and the construction

of the generators as per rule Yes Position of Generators engine room situated on raised stands

is the ventilation in way of generators satisfactory Yes are they clear of inflammable material Yes, if situated

near unprotected combustible material state distance from same horizontally — and vertically — are the generators protected from mechanical

injury and damage from water, steam and oil Yes, are the bedplates and frames earthed Yes and the prime movers and generators in metallic

contact Yes Switchboards, where are main switchboards placed engine room on angle frames adjacent

to generators

are they in accessible positions, free from inflammable gases and acid fumes Yes, are they protected from mechanical injury and damage from water, steam

and oil Yes, if situated near unprotected combustible material state distance from same horizontally — and vertically —, what insulation

material is used for the panels spray "Kinsulap" if of synthetic insulating material is it an Approved Type Yes, if of

semi-insulating material (slate or marble) are all conducting parts insulated therefrom as per Rule — Is the frame effectually earthed Yes

Is the construction as per Rule Yes, including accessibility of parts Yes, absence of fuses on the back of the board Yes, individual fuses

to pilot and earth lamps, voltmeters, etc. Yes locking of screws and nuts Yes, labelling of apparatus and fuses Yes, fuses on the "dead"

side of switches Yes Description of Main Switchgear for each generator and arrangement of equaliser switches a double-pole single-

throw quick-break knife switch and double-pole fuse: a double-pole double-throw

knife switch for supplying D.C. from either generator.

and for each outgoing circuit a double-pole double-throw quick-break knife switch and double-

pole fuse.

Are compartments containing switchboards composed of fire-resisting material or lined as per Rule Yes Instruments on main switchboard Two.

ammeters Two voltmeters — synchronising devices. For compound machines in parallel is the ammeter connected on the pole opposite to the

equaliser connection — Earth Testing, state means provided E. lamps coupled to E. through bus or fuses

Switches, Circuit Breakers and Fuses, are they as per Rule Yes, are the fuses an approved type Yes, are all fuses labelled as

per Rule Yes If circuit breakers are provided for the generators, at what overload current did they open when tested —, are the reversed current

protection devices connected on the pole opposite to the equaliser connection —, have they been tested under working conditions, and at what current

did they operate — Joint Boxes, Section Boards and Distribution Boards, is the construction and position as per Rule Yes

Cables, are they insulated and protected as per the appropriate Tables of the Rules Yes, if otherwise than as per Rule are they of an approved type —

state maximum fall of pressure between bus bars and any point under maximum load &gt; 6.0 lbs

square inch and above provided with soldering sockets Yes Are paper insulated and varnished cambric insulated cables sealed at the ends Yes



DESCRIPTION.	KILOWATTS.	CONDUCTORS.		MAXIMUM CURRENT IN AMPERES.		APPROX. LENGTH. (lead plus return feet).	INSULATED WITH.	HOW PROTECTED.
		No. in Parallel Per Pole.	Section Area or No. and Dia. of Strands. Sq. ins. or sq. mm.	In the Circuit.	Rule.			
MAIN GENERATOR ... .. 1.	15	1	19/083	136.5	191	50	V.C.	L.C.
" " EQUALIZER ... ..								
" " ... .. 2.	15	1	19/083	136.5	191	40	V.C.	L.C.
EMERGENCY GENERATOR ... ..								
ROTARY TRANSFORMER: MOTOR ... ..								
GENERATOR ... ..								

[illegible]



The Electrical Equipment is installed in accordance with the approved plans and the requirements of the Rules.

All Insulated Conductors are guaranteed to have been tested at the maker's works as specified in the Rules.

The foregoing is a correct description.

P. PRO THE SUNDERLAND FORGE & ENGINEERING CO., LTD.

Electrical Engineers.

Date 19. 4. 1944

#### COMPASSES.

Minimum distance between electric generators or motors and standard compass 66'

Minimum distance between electric generators or motors and steering compass 41'

The nearest cables to the compasses are as follows:—

A cable carrying 14 Ampères 7 feet from standard compass on the feet from steering compass.

A cable carrying 14 Ampères on the feet from standard compass 7 feet from steering compass.

A cable carrying Ampères feet from standard compass feet from steering compass.

Have the compasses been adjusted with and without the electric installation at work at full power yes

Has the effect of switching on and off circuits, motors and other electro-magnetic apparatus within the vicinity of the compasses been noted yes

The maximum deviation due to electric currents was found to be nil degrees on every course in the case of the

standard compass, and nil degrees for and on steering course in the case of the steering compass.

SHIPBUILDING CORPORATION LTD.

(WEAR BRANCH)

JOSEPH L. THOMPSON & SONS, LTD.,

Managing Agents.

Builder's Signature.

Date

21st July 1944

Is this installation a duplicate of a previous case yes If so, state name of vessel S/S. "Empire Mail"

Plans. Are approved plans forwarded herewith No. If not, state date of approval 24. 8. 43.

Certificates. Are certificates of test for motors engaged on essential services and generators forwarded herewith yes.

General Remarks (State quality of workmanship, whether insulation tests, etc., have been made, opinions as to class, etc.)

The electrical equipment of this vessel has been installed under special survey in accordance with the approved plans and the Ministry of Shipping Specification and amendments thereto. The materials used are of good quality and design and the workmanship is good. On completion the equipment was operated under load with satisfactory results and the insulation resistance of each circuit was measured and found good. This equipment is in my opinion suitable for a classed vessel.

Noted

L.P.

25/7/44

Total Capacity of Generators (2x15) 30 Kilowatts.

The amount of Fee £22. 10. 0. When applied for, 2 JUL 1944  
Specification 5. 12. 6  
Travelling Expenses (if any) £ : : When received, 19.

Surveyor to Lloyd's Register of Shipping.

Committee's Minute 28 JUL 1944

Assigned see minute on J.E. Rpt.



© 2021

Lloyd's Register Foundation