



TELEGRAMS: "REGISTER" KOBE  
TELEPHONE: 2530 SANNOMIYA

# LLOYD'S REGISTER OF SHIPPING

MEIKAI BUILDING

No. 32, AKASHI MACHI,

KOBE, December 14th 1934.-



The Secretary,  
LONDON

M/V "NOTO MARU"

Dear Sir,

I have to confirm as under cablegrams which have passed between us regarding the above vessel:-

Your cable dated 5/12/34.

"Noto Maru auxiliaries confirm breadth crank web 90 m/m plan shows 98 stop detail double rivetted lap (starting air) receiver plan shows treble butt stop ascertain if strainers fitted sea suction - Committee"

Our cable dated 14/12/34.

"Noto Maru auxiliaries crank web 98 m/m receiver treble butt straps strainers fitted Cox"

I regret to find that an error was made in Mr. Kishigami's First Entry Report regarding these auxiliaries. The thickness of the crank web was 98 m/m as shewn on the approved plan, and the starting air receiver was fitted with double butt straps treble rivetted as per approved plan, and not treble rivetted overlaps as stated on the Report. I have ascertained from Nagasaki, where the vessel was fitted out, that strainers were fitted to the circulating water sea suction.

010004-010011-0181 1/2



not rec'd yet  
25 11/13/35

I see from the First Entry Report of the auxiliaries for the "Noshiro Maru", Mitsubishi Hull No.581, Kobe First Entry Report No.8782, that the same mistake has been made in regard to the seam of the air receiver. This should be double buttstrap treble rivetted instead of treble rivetted overlap, as stated on that Report.

I am, Dear Sir,

Yours faithfully,

J. Gaspuen.

copy of this  
letter retained  
to attach to  
rpt when recd



© 2021

Lloyd's Register  
Foundation

0181 2/12

Returned to the Office of the Chief Engineer, U.S. Navy



Lloyd's Register  
Foundation.