

13th August, 1959.

Five

KOBE

6748, 54, 78, 841, 42, 62, 66, 85 - As recommended.

RMC. 6861, 81, 902, 18 - As recommended.

"AKAGISAN MARU" RMC 6871, 72 - As recommended.

"NISHIN MARU" 6811 - As recommended. It is concluded that the main engine driven sea and fresh water and cooling and Q.O. pumps have been examined and the fire extinguishing equipment checked, but your confirmation is desired.

"DNEPR" 6491 - The Refrigerated Cargo Installation has now been classed +Lloyd's RMC 4.59 "To maintain temperature 14°F. with sea temperature 90°F. maximum".

I have to inform you that that log sheets and test data of recent refrigeration tests on the above installation have been examined and although the plant capacity is such that the excess heat leakage can be readily dealt with, I have to point out that the inclusion of the provision chambers in the test should not have been undertaken without instructions from this Office.

It would also appear that insufficient stabilising time was allowed as the temperatures of all spaces were still falling right up to the commencement of the balance period. It is also noted that two shell and tube evaporators which are not part of the classed installation, have been included in the report in particulars for the Register Book.

At the same time I think it well to remind you that a reply is still awaited to the second paragraph of the Secretary's letter dated 30th January, 1959.

"DNESTR" 6518 - The Refrigerated Cargo Installation has now been classed +Lloyd's RMC 5.59 "To maintain temperature 14°F. with sea temperature 90°F. maximum".

Cont/...



13th August, 1959.

RMC 6868 "ZUIYO MARU" - As recommended. I have to inform you that in future cases you should give a short list of items examined on the Interim Certificate.

RMC 6911 "KAMIKAWA MARU" - As recommended, except that the notation RMC 7.59 has been assigned and that the notation SRMC 7.59 has been withheld. I have to point out that the coils of the gas condensers and evaporators require to be tested to 140 Kgs/cm.<sup>2</sup> and 105 Kgs/cm.<sup>2</sup> respectively, and I shall be glad to learn what arrangements can be made for this to be done in order to complete the SRMC survey. You should issue an amended Interim Certificate and include thereon a short list of the items examined.



© 2021

Lloyd's Register  
Foundation