

Yard No. 3872

gineers: Messrs.

Engine No.

Wobei F.F. 6491

It is submitted the Surveyors be informed log sheets + test data of recent refrigeration tests on above installation have been examined, & although the plant capacity is such that the excess heat leakage can be readily dealt with, it be pointed out that the reduction of the provision chambers in the test could not have been undertaken without instructions from this office

Should a similar procedure be envisaged for yard 3873, the Surveyor should forward dimensions of the provision rooms & their insulation order that they & may be added to the heat charge assessment sheets.

It would also appear that insufficient stabilising time was allowed as the temperatures of all spars were still falling right up to commencement of the balance period.

It is also noted that 2 shell + tube exchangers which are not part of the closed circulation have been included in above Report in particulars for the R.B.

the Surveyors should also be reminded that
reply is still awaited to 2nd para of Secretariat's

urn

plan.

filter of 30/1/59

ain

copy.

3. T.

Blm 7/7/59