

"SHAKTI"

The main air receivers of this vessel are approved for a working pressure of 50 Kgs/cm² and the auxiliary air receivers are approved for a working pressure of 42 Kgs/cm².

At present the auxiliary air receivers are working at a pressure of 50 Kgs/cm² and IT IS SUBMITTED that the Naples Surveyors should be advised through the Principal Surveyor for Italy that arrangements should be made to ensure that the pressure of 42 Kgs/cm² cannot be exceeded in the auxiliary air receivers or, alternatively, the present auxiliary air receivers should be replaced by receivers suitable for a working pressure of 50 Kgs/cm².

g.s. *L.F.*
12.4.54.



© 2021

Lloyd's Register
Foundation

010115-010126-0122