

Navalmecanica Castellammare.Yard No.590.ed by Chief Ship Surveyor
GB

Received from Chief Ship Surveyor

P/S NAME Twn.Sc.Motor Tanker "SHAKTI"

REPORT

Nap.

No. 5084

The remarks of the Chief Ship Surveyor are desired on this case for the consideration of the Classing Committee.

("The endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case, so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report, 24/5/92.)

Dimensions: 301.8' x 44.3' x 24.6'

The NAPIES Surveyors report the prefabrication of this ship was commenced during the war under the Survey of the Registro Italiano and the Italian Navy and has been built to Classification requirements of the Registro Italiano. The parts previously fabricated were examined and test pieces cut from plates with satisfactory results.

The ship has been under survey by Lloyd's Register from 9th May, 1947 when the keel was laid and any material ordered subsequently was tested to the Society's requirements.

The rudder and sternframe were tested by the R.I. and check tests have been made, a copy of the tests is forwarded.

The ship was launched in June 1949 and in August 1953 in dry dock about 10,000 rivets were renewed.

Plans were approved in the Genoa Office in February 1947.

The scantlings and arrangements, as reported, are in accordance with or equivalent to those shown on the approved plans.

IT IS THEREFORE SUBMITTED the ship is eligible to be classed:-

100A1 "Carrying Petroleum in Bulk"

8.53 Nap.

IT IS FURTHER SUBMITTED for consideration, whether in view of this ship's early history the * may also be assigned.

1 Dk, "pt Elec. welded" "Longitudinal framing"

Cell DBUE 36' O.F; DTsa pt F.W. pt O.F; MT O.F; DTsf 46' 187t; FPT 11t; APT F.W.

FK, 12BH, Lloyd's A & CP

Ba 81' F 46'

Mchy Aft

O.L. 323.5'

"t"

Launched 6,49 9

Commissioned 10,53.

IT IS ALSO SUBMITTED the Surveyors be advised it is concluded -

- (1) the lengths of the bridge aft and forecastle are 81' & 46' respectively,
 - (2) the size given for the stream chain is the diameter and not the circumference as requested,
- but these items should be confirmed.

See letter
dated 8/3/54

Lloyd's Register
Foundation

11.2.54.