

"SHAKTI"

P.Sd.5600

Before this case receives consideration the Naples Surveyors should be requested to state if the plan of the donkey boiler (Drawing No. O.M.F. 13198 stamped Naples Office Certified Copy) has been approved as neither plan or correspondence regarding this boiler can be found in this Office.

The Surveyors should also be requested to state for record purposes if there are 12 or 8 main air receivers fitted aboard.

*↓  
yes.*

It is noted from the first entry report that the working pressure for the compressed air system is given as 50 Kgs/cm<sup>2</sup> but as the auxiliary air receivers have only been approved for a working pressure of 42 Kg/cm<sup>2</sup> it is presumed that arrangements have been made to prevent this pressure being exceeded in the auxiliary receivers.



*gs*  
© 2021  
17.2.54.

Lloyd's Register  
Foundation

010115 - 010126 - 0135