

is subject to

21 DEC 1961

ved by Chief Engineer Surveyor

Received from Chief Engineer Surveyor Palermo (R.I.) No. 713.Palermo No. 676.P'S NAME ss "CONCA""D'ORO"

REPORT

Palermo (AB) No. PL 2554Emden No. 481Palermo No. 701.

SGS. due 8/62 } now held.  
 MBS. due 8/62 }  
 Tsch. due 12/63, not held, Docking.  
Repair.

Setwheft- line skimmed. Steam/ster generator tubes overhauled.  
 Some economiser elements of both boilers renewed; the remaining  
 elements are stated by the Palermo (R.I.) surveyor to be ~~defective~~ <sup>defective</sup>  
 and the surveyor (R.I.) recommends that economiser elements (second  
section) of both boilers be examined and ~~renewed~~ renewed  
as necessary by 12/61.

It is submitted that this  
 vessel is eligible for THE  
 RECORD

MBS. 7/61

SGS. 7/61

Tsch. 10/61

Subject as and recommended  
 It is concluded that the Palermo Surveyor (Rpt. 676) should confirm  
 that the oil-burning system and remote controls were examined and found  
 good. The Palermo Surveyors should be asked to forward a copy of  
 the A.B. Surveyor's report No. PL 2555 referred to in his Rpt. PL 2554.  
 (continued over) (continued over) WAC. 21/12/61.

010259-010243-0340



Advise Owners that, although the Boiler Survey  
is not due until 8/62, the Surveyors to the  
Society should have been called in also to  
the survey held on the repairs and ~~survey~~ <sup>examination</sup>  
of the main boilers carried out at Palermo  
in July 1961.

W.G.  
21/12/61.



© 2021

Lloyd's Register  
Foundation