

S.S. "SERBISTAN"

Special survey type 2	due 9/1952
Load line certificate expires	3/ 9/1953
Annual load line survey	due 9/1949
Annual boiler survey	due 1/1950
Tailshaft	due 9/1951
Main steam pipes	due 4/1950

PARTICULARS OF OUTSTANDING DAMAGES AND RECOMMENDATIONS.

olds 9/1948

No. 3 hold tween deck forward bulkhead, port side -
2nd stiffener from centre line be faired in place.
Starboard side - Nos. 4, 12, 13 and 15 tween deck
frames from forward to be faired in place.
No. 5 hold tween deck frames port side -
Nos. 1, 12 and 13 and starboard side - Nos. 12, 13
14 and 15 to be faired in place.
All to be carried out at owners' convenience.
1 length of anchor cable to be placed on board.

1949

Docking (grounding)



© 2021

Lloyd's Register
Foundation

010640-010651-0318