

Sent to Chief Surveyors \_\_\_\_\_

Received from Chief Surveyors \_\_\_\_\_

VESSEL'S NAME

*S. S. "Jacito"*

Report

*hwc.*No. *78591.***For the CHIEF SHIP SURVEYOR and CHIEF ENGINEER SURVEYOR.**

(In cases which have to be submitted to the Classing Committee the endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report 24/5/92.)

Nature of Survey \_\_\_\_\_

*1<sup>st</sup> Entry.*

When due \_\_\_\_\_

*It is submitted it be pointed out to the Surveyor that according to the approved plans the floor plates in the engine space are spaced 2'-3 1/2" apart and 4' apart in the boiler space and he should be requested to state if this arrangement has been adhered to in the construction of the vessel.*

*Classed in to hwc: - 12/11/24*

*[Signature]*

*[Signature]* 2020  
11-12-24

Lloyd's Register  
Foundation

210913-010923-0208