

REPORT ON ELECTRIC PROPELLING MACHINERY.

Received at London Office 8-MAR-1949

Date of writing Report 24-1-1949 When handed in at Local Office 25-1-1949 Port of Liverpool
No. in Survey held at 2084 Date, First Survey 19 Last Survey 23-1-1949
Reg. Book. 55123. Single on Twin Triple Screw vessel "CHISHOLM TRAIL"
Built at Portland, Or. By whom built Kaiser Co. Inc. Yard No. - When built 1945
Electrical Machines made at Schenck By whom made General Electric Co. Generator Nos. 5840766
Motor Nos. 6037861 When made 1944
Shaft Horse Power at Full Power 6000/6600 Total Capacity of Generators 4925/5400 kilowatts
Machinery Numeral as per Rule 129 Owners British Tankers Co. Port belonging to London
Trade for which Vessel is intended Carrying Petroleum & Bulk.

PLANS.— Have plans of the Machines, Control Gear, Cables and Circuits been submitted and approved? Typical plans of T2 Tanker approved.

STEAM ENGINES.— Type of Engine Steam Engine No. of Engines ONE R.P.M. 3600 Is a Governor fitted? Yes Is the speed variation as per Rule when load is thrown off? — Is an Emergency Governor fitted? Yes Is it arranged for hand tripping? Yes Does it trip the throttle valve? Yes If exhaust steam is admitted, is an automatic shut-off fitted? — Is provision made for bleed steam? No and is a non-return or positive shut-off valve fitted? — Lubricating Oil.— State means provided for emergency supply Greasy Tank Is the emergency reserve sufficient to maintain lubrication as per Rule? Yes Mechanical Balance.— Are the Engines and Generators balanced so as not to cause appreciable vibration? Yes

OIL ENGINES.— Type of Engines — R.P.M. — Is a Governor fitted? — Is the speed variation as per Rule when load is thrown off? — Is an Emergency Governor fitted? — Does it operate as per Rule? —

GENERATORS.— Direct or Alternating Current A.C. No. of Generators ONE If A.C. state frequency at full load 60/62 Hz Kw. per Generator 4925/5400 Volts per Generator 2300/2370 Amps. per Generator 1237/1315 Have certificates of works tests been supplied? No and the results found as per Rule? — Ventilation.— State how arranged (open or closed system) Closed system Are ventilating arrangements satisfactory? Yes Heating when Idle.— What provision is made Electric Heater Facilities for Inspection and Repair.— Are these as per Rule? Yes Are wear-down gauges supplied? No Bilges.— Are the arrangements to prevent accumulation of bilge-water under the machines satisfactory? Yes

MOTORS.— S.H.P. per Motor at full power 6000/6600 No. of Motors ONE Single or double unit Single Volts per Motor 2300/2370 Amps. per Motor 1160 Have certificates of works tests been supplied? No and the results found as per Rule? — A.C. Motors.— Is provision made for machining the slip rings? No Do the Motors remain in synchronism under all normal conditions of running? Yes D.C. Motors.— If the system permits overspeeding at light loads are overspeed protection devices fitted? —

EXCITATION.— Is power for excitation taken from the ship's Auxiliary Generators? No If so, state voltage 110 and excitation amperes at full power 75 kilowatts for excitation 75 State excitation arrangements for Propulsion Generators Excitation for both propulsion generators & motors provided by a 75 kW Exciter driven by combined turbo driven at frequency of 400 Hz and Propulsion Motors alternate 75 kW Exciter and 55 kW D.C. Generator Is an alternative means of excitation provided? This aux. set provided. Have certificates of works tests been supplied? No and found as per Rule? —

CONTROL.— Position of Main Control Panel In main engine room at starting platform. Does it comply with the requirements regarding position? Yes, grouping of controls? Yes, instruments? Yes, insulating materials (state type used) Approp. to the Siemens type of insulating material, spacing and shielding of live parts? Yes, accessibility? Yes, position of fuses? Yes, locking of screws and nuts? Yes, labelling? Yes, fuses for voltmeters, pilot lamps, etc.? Yes, provision for manual operation of contractors, etc. (state method employed) Contractor manually operated by lever, interlocked against incorrect operation.

earthing of instrument cases above 250 volts to earth? Yes, provision of renewable tips on switches subject to arcing? Yes, capability of withstanding shock and inclination? Yes, operation with high and low voltage? Yes, rust proofing of parts. Overload and Short Circuit Protection.— State means provided Phase balance relay for protection against phase faults resulting from short circuit between phases or open circuit in one phase. Fault trips excitation breakers.

At what load is it set to operate 25% out of balance Has it been tripped by hand when running at full power and found satisfactory? Not tested Are fuses of an approved type All fuses American Cartridge type

Earth Detection.— Is the main circuit provided with means for detecting earths? Yes Are aural and visual alarms fitted? Visual Is main power interrupted by an earth fault? Yes If a limiting resistance is in the earth detecting circuit what is the ohmic value 670 ohms. What earth leakage current is necessary to operate the device? Max. 0.5 amperes If a switch is used to disconnect the aural signal does it automatically give visual indication? — Are the excitation circuits provided with means for earth detection? Yes Mechanical Protection.— Are circuits above 250 volts to earth protected as per Rule? Yes

Bridge or Deck Control.— Is bridge control provided? No If so, from how many stations? — Can it be operated freely without producing currents or loads in excess of the working capacity of the plant? — and without reference to electrical instruments? — Is an emergency control provided in the engine room? — and can the transfer to this control be made quickly in the engine room? — Can the emergency control be rendered mechanically independent of the deck control? — Instruments and Gauges.— State Instruments provided for each Generator Temp. Indicator, Status Volt-amp, ammeter, speed indicator, Gen. field Volt-ammeter, Phase balance relay, Earth relay, and for each Motor Temp. Indicator, Field - Line Volt-ammeter, S.P. Meter, Rev. Indicator Is an Insulation Tester provided? Yes

Discharge Protection.— Are all shunt field circuits protected as per Rule? Yes D.C. Systems.— If the Generators are connected in series state means provided to prevent reversal of direction of rotation of the Prime Movers? —

Are the Propulsion Generators also used alternatively for other purposes? Yes for driving cargo & ship's pumps If so, is provision made for overload protection, voltage adjustment, etc.? Yes

Reversing Switches.—If any are provided are they interlocked as per Rule. Yes. Resistances.—Are resistances for synchronous motor fields insulated as per Rule. Yes. Temperature Alarm.—Are machines with enclosed ventilating system, etc., fitted with temperature alarm. Indicator only. CONDUCTORS & CABLES.—Are all essential Conductors stranded as per Rule. Yes. Are the ends of Paper and Varnished Cambric Insulated Cables sealed. Yes. Are all Cables carrying A.C. constructed and installed as per Rule. Yes. Have all Cables been tested at the makers' works. —. SECONDARY BATTERIES.—Are Batteries used for starting Main Propulsion Engines. No. If so, have full particulars of rating been submitted and approved. —. Have they been tested under working conditions and do they give the required number of starts. —. Are they installed as per Rule. —. Are the charging arrangements satisfactory. —. SPARE GEAR.—If engaged on open sea service has a list of spare gear been submitted and approved. No. Is a list of the articles supplied attached to this report. No. Are they stored as per Rule. Yes.

ELECTRIC PROPULSION EQUIPMENT CONDUCTORS.

DESCRIPTION	CONDUCTORS.		TOTAL MAXIMUM CURRENT—AMPERES.*		MAXIMUM VOLTAGE TO EARTH.	INSULATED WITH.	DI-ELECTRIC THICKNESS.	HOW PROTECTED.	
	No. per Pole.	Nominal Area per Pole.	In Circuit.						Rule.
			When Running.	When Manoeuvring.					
MAIN GENERATORS	3	3,000,000	1315		1708	2300	V. C.	-	L. C. A.
GENERATOR FIELDS	1	600,000	165 at 3715 R.P.M.		444	110	"	-	"
MAIN MOTORS	3	3,000,000	1160		1708	2300	"	-	"
MOTOR FIELDS	1	600,000	420		444	110	"	-	"
CONTROL CIRCUITS									
OTHER CIRCUITS:—									

*For field circuits the "Hot" and "Cold" value should be given.

The foregoing is a correct description,

Electrical Engineers.

Date.

COMPASSES.—Are Single-Conductor circuits carrying direct current arranged with lead and return Conductors fitted as close to one another as possible

Have tests been made during adjustment of the Compasses to determine the effect of switching the main circuits on and off.

Builders' Signature.

Date.

Is this machinery duplicate of a previous case. Generally similar to other T2 Tankers. If so, state name of vessel. "Fort Stevens", "Luzon", etc.

General Remarks (State quality of workmanship, opinions as to class, &c.) The Electrical Propulsion Equipment of this vessel appears to have been installed in accordance with American practice and the typical plans of T2 Tankers. The details of this report were obtained from these plans, inspection book & from personal observation. The machinery was examined started under working conditions and found satisfactory. The equipment appears in good & efficient condition & whilst not strictly in accordance with the Society's Rules, it is, in my opinion, eligible for classification.

The Surveyors are requested not to write on or below the space for Committee's Minute.

The amount of Entry Fee ... £ See Report attached. : : When applied for, 19 :
Travelling Expenses (if any) £ : : When received, 19 :

Date.

Committee's Minute.

A. Haffner

Surveyor to Lloyd's Register of Shipping.



© 2021

Lloyd's Register Foundation

Rpt. 30.
Date of ...
No. in Reg. Book. 21543
Built at ...
Engines m ...
Boilers m ...
Nominal H ...
WATER
Date of A ...
of Boilers.
No. of Cer ...
Is forced d ...
No. and ty ...
each boiler ...
are adjust ...
The donkey ...
Width and ...
Thickness ...
or flanged ...
for Class I ...
Diameter o ...
long. joint ...
Percentage ...
Thickness ...
in each bo ...
welded or ...
for Class I ...
Diameter o ...
Percentage ...
Percentage ...
Thickness ...
Headers o ...
Tubes:—L ...
joint to sh ...
strength ...
firm ...
Pitch of ri ...
Crown or ...
SUPERH ...
Thickness ...
or flanged ...
for Class I ...
Diameter o ...
long. joint ...
drum shell ...
Radius or ...
Tested by ...
can be sha ...
of valves ...
Spare G ...
Dates ...
of Survey ...
while ...
building ...
Is this boi ...
GENER ...
built ...
verifie ...
see Re ...
Sun ...
Tra ...
Committe ...
Minute