

LLOYD'S REGISTER OF SHIPPING

816 Merchants National Bank Bldg.,
Mobile, Ala.

June 9, 1943.

John S. Heck, Esq.
Principal Engineer Surveyor,
NEW YORK

Dear Sir: "ST. JAMES" (ex "WILLIAM C. McTARNAHAN")

The donkey boiler of the above vessel has now been examined internally and externally, also under a hydrostatic test pressure of 220 lbs. per square inch.

During the hydrostatic test the circumferential weld was well hammered under full test pressure and found sound.

The weld has now been magnafluxed with satisfactory results.

We shall be glad to know if the above donkey boiler, on satisfactory completion of installation, can now be accepted in this case.

We are informed that the local M.M.I. have submitted this case to Washington.

Enclosed for your information are copies of material tests and letter from W.S.A., New York, to local W.S.A.

Yours faithfully,

(SGD) R. RODGER

for the Surveyors.

RR/F
Enc.



© 2021

Lloyd's Register
Foundation

011200-011804-0404