

ect to the starboard HP turbine casing being specially examined
and when this turbine is opened out for special survey due
12.59.

Chief Engineer Surveyor.....

Received from Chief Engineer Surveyor.....

NAME.....HELLAS.....REPORT.....Hul.....No. 66134

Docking.


CS now completed. *new cycle commenced.*

MBS due 7.60 now partly held.

SRL Item

Welded repairs to starboard HP turbine casing now specially examined and found to remain efficient. The Surveyor therefore submits that this item be deleted from the SR List and an entry made in the SRL Appendix.

IT IS SUBMITTED that this vessel's machinery is digible to remain as classed with fresh records of CS 3.60 now and MBS 3.60 when the survey is completed without special condition.



14.9.60.

SRL Appendix Note "Starboard HP turbine casing repaired 4.58."

To complete MBS The safety valves of all boilers to be adjusted under steam. The Owners state the vessel will be laid up about the end of October, and before going into service again will then carry out a screwshaft survey of starboard engine (due 10.60).



© 2021

Lloyd's Register
Foundation

012265-012272-0048