

# REPORT ON ELECTRICAL EQUIPMENT.

(OTHER THAN FOR THE PROPULSION OF THE VESSEL)

Received at London Office

6 JAN 1956

Date of writing Report 30/11/ 19 55 When handed in at Local Office 7 DEC 55

No. in Survey held at Thorne &amp; Hull. Date, First Survey 28.9.55. Last Survey 25.11.55

Reg. Book. (No. of Visits FOUR)

on the MOTORSHIP "ONWARD PIONEER"

Built at Thorne. By whom built Richard Dunston, Ltd. Yard No. T.910 When built 1955

Owners Boston Deep Sea Fishing &amp; Ice Co., Ltd. Port belonging to Lowestoft.

Installation fitted by Richard Dunston, Ltd. When fitted 1955

For Carrying oil above 150°

Is vessel equipped for carrying Petroleum in bulk No. Is vessel equipped with D.F. - E.S.D. - Gy.C. - Sub.Sig. - Radar -

Plans, have they been submitted and approved Yes System of Distribution two wire Voltage of Lighting 110

Heating 110 Power - D.C. or A.C., Lighting D.C. Power D.C. If A.C. state frequency -

Prime Movers, has the governing been found as per Rule when full load is thrown on and off Yes Are turbine emergency governors fitted

with a trip switch - Generators, are they compound wound Yes, and level compounded under working conditions Yes

Are the generators arranged to run in parallel No Is the compound winding connected to the negative or positive pole Negative

Have machines 100 kw. and over been inspected by the Surveyors during manufacture and testing - Have certificates of test for machines

under 100 kw. been supplied and the results found as per Rule Yes Position of Generators Engine Room Port &amp; Starbd.

is the ventilation in way of generators satisfactory Yes are they clear of inflammable material and protected from mechanical injury and

damage from water, steam and oil Yes Switchboards, where are main switchboards placed Engine Room starboard side.

are they in accessible positions, free from inflammable gases and acid fumes and protected from mechanical injury and damage from water,

steam and oil Yes, what insulation is used for the panels "SINDANYO", if of synthetic insulating

material is it an Approved Type Yes, if of semi-insulating material (slate or marble) are all conducting parts insulated therefrom as

per Rule - Is the construction as per Rule, including locking of screws and nuts. Yes Description of Main Switchgear

for each generator and arrangement of equaliser switches Double pole, single throw, quick break knife switches

and double pole fuses.

and the switch and fuse gear (or circuit breakers) for each outgoing circuit Double pole, single throw quick break knife

switches and double pole fuses.

Are compartments containing switchboards composed of fire-resisting material or lined as per Rule Yes Instruments on main switchboard 2

ammeters 1 voltmeters - synchronising devices. For compound machines in parallel are the ammeters and reverse current

protection devices connected on the pole opposite to the equaliser connection - Earth Testing, state means provided Lamps coupled

to earth via switches &amp; fuses Preference Tripping, state if provided - and tested -

Switches, Circuit Breakers and Fuses, are they as per Rule Yes, are the fuses an Approved Type Yes

make of fuses Artic. are all fuses labelled Yes If circuit breakers are provided for the generators, at what

overload do they operate - and at what current do the reverse current protective

devices operate - Cables, are they insulated and protected as per Rule Yes

if otherwise than as per Rule are they of an Approved Type - state maximum fall of pressure between bus bars and any point

under maximum load 3 volts. Are all paper insulated and varnished cambric insulated cables sealed at the ends -

Are all the cable runs in accessible positions not exposed to drip or accumulation of water or oil, high temperatures or risk of mechanical

damage - are any cables laid under machines or floorplates No, if so, are they adequately protected - State

type of cables (if in conduit this should also be stated) in machinery spaces V.I.R. galleys V.I.R.

and laundries - State how the cables are supported or protected All cables V.I.R. in screwed

steel conduit.

Are all lead sheaths, armouring and conduits effectually bonded and earthed - Are all cables passing through decks and watertight

bulkheads provided with deck tubes or watertight glands - where unarmoured cables pass through beams, etc., are the holes

effectively bushed - Refrigerated chambers, are the cables and fittings as per Rule -

Have refrigeration fan motors been constructed under survey - and test certificates supplied -

Are the motors accessible for maintenance at all times -

012412-012422-0093 1/2

© 2021

Register  
Foundation







The Electrical Equipment is installed in accordance with the approved plans and the requirements of the Rules.  
All Insulated Conductors are guaranteed to have been tested at the maker's works as specified in the Rules.  
The foregoing is a correct description.

PER PRO. RICHARD DUNSTON, LTD.

*R. Grown*

Electrical Contractors.

Date 5-12-55

SECRETARY

COMPASSES.

Have the compasses been adjusted under working conditions

*Yes.*

PER PRO. RICHARD DUNSTON, LTD.

*R. Grown*

Builder's Signature.

Date 5-12-55

SECRETARY

Have the foregoing descriptions and schedules been verified and found correct. Yes

Is this installation a duplicate of a previous case. No If so, state name of vessel.

Plans. Are approved plans forwarded herewith. Yes If not, state date of approval.

Certificates. Are certificates of test for motors engaged on essential sea services and generators forwarded herewith. Yes

General Remarks. (State quality of workmanship and materials, opinions as to class, etc.) Yes

The Electrical Equipment of this vessel was installed  
in accordance with the approved plans and the Rules.

The materials used are of good quality and the work-  
manship is good.

On completion the equipment was operated under working  
conditions with satisfactory results and the insulation  
resistance of all circuits and apparatus was measured and  
found good.

This equipment is in my opinion suitable for a classed vessel.

Total Capacity of Generators 11.6 Kilowatts.

The amount of Fee ... £ 11 : 00 :

When applied for,  
4 . 1 . 19 . 56

When received,

Travelling Expenses (if any) £ : 14.6d. 19.

*W. G. Emmell*

Surveyor to Lloyd's Register of Shipping.

TUESDAY 20 MAR 1956

Committee's Minute

Assigned

*See Rpt. 46.*

Transfer. (MADE AND PRINTED IN ENGLAND)  
(The Surveyors are requested not to write on or below the space for Committee Minutes.)  
19/1/56



© 2021

Lloyd's Register  
Foundation