

GOOLE SHIPBUILDING CO. LTD.

278 SHIP.

Preliminary Freeboard Particulars (from builders).

Length on L.W.L.	179.83 ft.
Breadth (moulded).	29.25 "
Depth (moulded.) to U.D.	14.00 "
Height of R. Deck.	3.5 " $\frac{2}{3} = 3-6$
Co-efficiency of Fineness (Block).	.7552
Length of forecastle (to inside of stem bar).	23.3 " (24-000)
Length of bridge.	51.3 "
Length of Raised quarter deck.	50.0 "
SHEERS.	
at stem.	4.6 "
at sternpost.	2.0 "
$\frac{1}{8}$ L. from stern.	2.3 "
$\frac{1}{8}$ L. from sternpost.	1.0 "
Bridge deck of steel. (wood deck not fitted.)	
Round of beam.	$7\frac{1}{2}$ "
Bridge closed both ends.	
Forecastle closed.	



© 2021

Lloyd's Register
Foundation

012508 - 012513 - 0108