

Ship's name ^{SS.} "DJAJAPRATAMA"

Port Kobe

-3 JUN 1965

No. 14319.

Class is subject to None.

Last survey date 2/5/65.

re-commenced.

SPS (due 4/64) commenced 8/64, not completed. ^{re-commenced.} Repair.

Fabricated end cover & division plate fastened to main condenser (Broken) but cover ~~was~~ found to be deflecting under pressure (plate not thick enough) & the Surveyor recommends that the main condenser aft end cover and division plate (temporary repair 5/65) be renewed ~~by~~ at earliest opportunity.

It is submitted that the vessel **WILL BE** eligible for the record SPS 5/65 when the survey has been completed, by examination and testing of the saturated steam pipes in boiler smoke-boxes, subject as now recommended.

3/6/65. Thos. J. O'Shane

The Surveyor should be informed that the steam pipe survey was held at Kobe in 8/64, RPT. No. 13232, but the saturated steam pipes in the boiler smoke-boxes were not tested and the second of SPS 8/64 was withheld pending this being done (see ^{Kobe} correspondence).

His comments why the survey was not completed are requested and he should state what arrangements can be made for completion. When inspecting a subject against an item, the surveyor should be asked to fix a precise date in future, a precise date and avoid the use of indefinite terms.