



Steam smothering installations, water hose arranged in boiler room and tried satisfactory.  
Deck control valves in way of settling tanks, O.F. Pumps and steam smothering system examined and tested and found good.

Up take dampers of the boiler retained with suitable locking device.

O.F. burning system examined under working condition and found satisfactory.

S.R.L.:- Donkey boiler removed ashore at this time as the Owners do not use this boiler any more.

Alteration:- At the Owners request, new 30 KW generator with its prime mover fitted in ~~the~~<sup>lieu</sup> of original 10 KW generator (Maker's certificate attached hereto) Old 10 KW generator with its prime mover removed ashore at this time.

Repairs:- P & S furnaces on Port boiler and S furnace on Starb'd boiler jacked up examined and found in good condition.

12 Superheater coils renewed.

Port, Starb'd & Centre furnaces on Port boiler were found to be cracked circumferentially about 5 60mm and 30 mm respectively at the centre of the lengthwise, 3/8" holes were drilled at the extremity of the cracks and efficient electric welding effected.

Interim Certificate No. C-8492 issued, copy attached hereto.



© 2021

Lloyd's Register  
Foundation