

M.V. "JOHN BISCOE"

ex A.N. 76 H.M.S. "PRETEXT"

The following items remain to complete the
Classification Survey:-

HULL FASTENINGS:

to be verified with plan No.539258. It was understood that on the vessel's return to the U.K. the remaining wood sheathing would be removed and replaced by greenheart sheathing, which would facilitate the verification of fastenings. ✓

ANCHORS AND CABLES:

2 bower anchors, 1 stream and 210 fathoms of chain cable to be statutorily tested. ✓

FRAMES:

Materials of top timbers, foothooks and floors to be examined for materials and spacing. ✓

CEILING:

Soft portion of ceiling in way of lower deck clamp, starboard side, in the fore peak lower space, to be dealt with at this time. ✓

A. H. Heger
16.7.48

6th July, 1948.



© 2021

Lloyd's Register
Foundation

015198-015212-0047

Noted: h.c.8
16.7.48