

Glasgow Report No. 4294.

LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING.

No. 2532.

(Received in London Office)



**TESTS OF BOILER STEEL.**

Tests of 1 Steel plate manufactured by The Steel Works of Scotland of Glasgow for Boiler No. 102 to be constructed by J. J. Thomson of Glasgow for S.S. No 30 Building by Harman Clark & Co Belfast.

Date first visit \_\_\_\_\_ last visit \_\_\_\_\_ No. of Visits \_\_\_\_\_

The plate specified in the accompanying copy of Advice Notes were rolled from \_\_\_\_\_ charges. The tensile test has been applied to \_\_\_\_\_ samples as set forth below, and the temper and bending tests as required by circular no 438

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	6.2 1/2 x 13 1/2 x 3/4	C269		2733	.75	1.14	.855	24.80	29.0	24.0	

Fee ..... £ : :  
 Expenses £ : :  
 £ : :

To be paid by the Steel Works

J. A. Sundry  
 Surveyor, Lloyd's Register,  
 Glasgow

© 2019 Lloyd's Register Foundation

D.P. 27/4/85

25. 4. 85