


No. 4048.

(Received in London Office)



TESTS OF BOILER STEEL.

Tests of 4 Steel Plate manufactured by Messrs D. Colville & Sons of Motherwell
 for Boiler No. 120 to be constructed by Messrs J & F Thomson of Glasgow
 for S.S. Star of Victoria Belfast Report No 33824
 Date first visit Nov: 10th 1886 last visit _____ No. of visits _____

The _____ specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to 2 samples as set forth below, and the temper and bending tests to a shearing from each plate

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	Outer Ring Shell	M954		2018	1.18	1.34	1.581	43.2	27.3	28.5	
2	Shell Butt Straps	G63		3030	1.02	1.61	1.642	49.4	30.0	28.5	

Fee £ : :

Expenses £ : :

£ : :

To be paid by _____



© 2019

H. Moore
 Surveyor, Lloyd's Register,
 Foundation
Glasgow

24.11.86