

No. 8594

(Received at London Office,



TESTS OF BOILER STEEL.

Tests of 15 Steel bars manufactured by Messrs Beardmore & Co. of Parkhead for Boiler No. to be constructed by McSwain & Lewis of Belfast for S.S. "Hinde"

Date first visit 5/9/88 last visit 10/9/88 No. of visits

The specified in the accompanying copy of Advice Notes were rolled from charges. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
	<u>Stay bars L149</u>			<u>51</u>	<u>1.22</u>	<u>6ia</u>	<u>1.169</u>	<u>87.0</u>	<u>28.2</u>	<u>33.0</u>	

Handwritten: BDF 14/9/88

Fee £ : :
 Expenses £ : :
 £ : :

To be paid by

© 2019
Edward, St. Hand
 Surveyors Lloyd's Register
plus p/w
 10/9/88

B655-000