

Wood Sec. "Dione", built (and now completing)
at Appledore by Messrs Gock & Sons.

Sketch of Midship Section and particulars of
materials & scantlings submitted by Mr. Westcott

Dimensions $80.42 \times 24 \times 8.42$

Tonnage:- about 102 tons

Proportions. Over 3 breadths & 9 depths.

About one third of the top timbers are of Larch (9 yrs mat),
there are 10 floors of English Elm (6 yrs mat), and the rest of the
frames is of English Oak (12 yrs mat); the beams, stem,
stern-post, and deadwood are of English oak, 12 years material.
The shelf, clamps, bidge strakes, ceiling and waterways are of
Pitch Pine, 10 yrs material, and the planking is also of
Pitch Pine 10 & 12 years material

The Vessel has been salted according to the Rules
Sec. 37, with the exception of the Keelson which will be
done in due course.

It is submitted, provided the salting be completed,
to be in accordance with Sec. 37 of the Rules, the vessel
be completed to the entire satisfaction of the Surveyor
and in compliance with the Rules, and when
finished be favourably reported upon she will be
worthy to be Classed 10 A - with notation of "Floors part
6 yrs mat."

viz. 9 years Table A

1 " for Salting Sec 37.

10 A. "Floors part 6 yrs mat." Salted

To entitle the Vessel to the Figure 1 the equipment
must be in accordance with Table 22.

Av to appl
7/6/95.

6.6.95

BIN 76-0035