


No. <sup>50</sup> 4932

LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPBUILDING

(Received at Lloyd's Office)

TESTS OF BOILER STEEL



Tests of 1 Steel plate manufactured by The Steel Co. of Scotland of Glasgow for Boiler No. 283 to be constructed by Messrs. Gourlay Bros. of Dundee for the S.S. "Haverley" building by the same firm.  
Date first visit 3/6 last visit 1/7 No. of visits 1

The specified in the accompanying copy of Advice Notes were added from charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending test. Satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.		
	Shell Strap	F.161		286	1.06	1.16	1.23	36.29	29.5	21.5	

Fee ..... £ : :  
Expenses £ : :  
£ : :

To be paid by



28.  
15/6/87  
J. Roberts  
Surveyor, Lloyd's Register  
Glasgow  
10/6/87



*Wm. Lowley Buss'*  
*No. 283 B.*

---



© 2019

Lloyd's Register  
Foundation