



TESTS OF BOILER STEEL.

Tests of 5 Steel plates manufactured by The Steel Co. of Scotland of Glasgow
for Boiler No. 283 to be constructed by Messrs Gourlay Bros. of Dundee
for the S.S. "Haverley" (No 132) building by the same firm
Date first visit 14/5- last visit ✓ No. of visits 19 DEC. 87

The _____ specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to 2 samples as set forth below, and the temper and bending tests Satisfactory

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
	Front plates	K. 136		8721	.79	1.26	.995	28.85	28.9	29	
	"	E. 125		8728	.775	1.26	.976	28.6	29.2	26	

198
 2/6/87

2/6/87

Fee £ : :

Expenses £ : :

£ : :

To be paid by

Surveyor, Lloyd's Register.

Glasgow
 31/5/87

Loulay Bros.
No. 283 B.



© 2019

Lloyd's Register
Foundation