

No. 8558

(Received at London Office,

TESTS OF BOILER STEEL.

Tests of 1 Steel plate manufactured by The Steel Co. of Scotland of Blochairn for Boiler No. — to be constructed by Messrs. Gairley Bros of Dundee for the S.S. "Plover"

Date first visit 24/8/88 last visit 6/9/88 No. of visits

The — specified in the accompanying copy of Advice Notes were rolled from — charges. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.


No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	Ind. pl. 1/4	B-275	9/111		.73	1.3	.949	28.1	29.6	24	

Fee £ : :

Expenses £ : :

£ : :

To be paid by

© 2019

 J. J. Roberts
 Surveyor, Lloyd's Register,
 Glasgow
 6/9/88