

No. 2834.

(Received in London Office.)



TESTS OF BOILER STEEL.

Tests of 2 Steel Plate manufactured by Messrs D. Colville & Sons of Motherwell for Boiler No. 200 to be constructed by Messrs R. Napier & Sons of Glasgow for their S.S. N. 400.

Date first visit July 17th 1885 last visit _____ No. of visits _____

The _____ specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests as required by Circular N. 438.

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	<u>8'2" x 68" x 1/2"</u>	<u>D210</u>		<u>4764</u>	<u>57</u>	<u>184</u>	<u>938</u>	<u>26.15</u>	<u>27.8</u>	<u>28.0</u>	

Fee £ : :
 Expenses £ : :
 £ : : _____

To be paid by _____



© 2021
H. M. Dove
 Surveyor, Lloyd's Register,
Glasgow
 10. 8. 85

D. G.
12/8/85