

No. 3364.

(Received at London Office,

TESTS OF BOILER STEEL.

Tests of 4 Steel Plates manufactured by Messrs D. Colville & Sons of Motherwell
 for Boiler No. 198/9 to be constructed by Messrs. Hutson & Corbett of Glasgow
 for Messrs A. M. Millan & Sons of S. N. 274/3 240 & 2

Date first visit Feb 5. 1886 last visit _____ No. of visits _____

The _____ specified in the accompanying copy of Advice Notes were rolled from
 _____ charges. The tensile test has been applied to 1 sample as set forth below,
 and the temper and bending tests to a shearing from each plate.

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	Outside Shell	C541		978	1.13	1.34	1.574	44.76	29.524	52	
										<u>m</u> 25.2-86	

Fee £ : :
 Expenses £ : :
 £ : :

To be paid by



© 2021

H. M. Dove

Surveyor, Lloyd's Register.

Glasgow
16.2.86