

S. S. Landauræ Glasgow Report No. 4493. —

LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING.

No. 2 680

(Received in London Office,

TESTS OF BOILER STEEL.

Tests of 10 Steel plates manufactured by Clydesdale Iron & Steel Co. of Mossend
for Boiler No. 300 to be constructed by Denny & Co. of Dumbarton
for S.S. No. 304 building by Wm Denny & Bros.

Date first visit 8th June last visit 11th June 1885 No. of Visits 2

The plates specified in the accompanying copy of Advice Notes were rolled from ✓ charges. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests to a sample from each plate all of which proved satisfactory.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	10'-5" x 54 1/2" x 9/16"	D220	✓	6431	5.25	1.24	.866	18.4	28	30	

29.

17/6/85

© 2021

Fee £ : :

Expenses £ : :

£ : :

To be paid by Manufacturers

Surveyor, Lloyd's Register,

[6000—18/6/81.]

GLS206-0004

13/6/85