



No. 4425

TESTS OF BOILER STEEL.

Tests of 1 Steel plate manufactured by The Steel Co. of Scotland of Borthwick for Boiler No. 125 to be constructed by Messrs. J. & J. Thomson of Glasgow for S.S. No. 134 building by Messrs. Catten & Mansell

Date first visit 21/4 last visit ✓ No. of visits 1

The _____ specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending tests Satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
	Furnace Front	E.100		2497	7/6	122	927	26.4	28.5	25	

DP
26/4/87

Fee £ : :
Expenses £ : :
£ : :

To be paid by _____



© 2021
J. J. Roberts
Surveyor, Lloyd's Register,
Glasgow
22/4/87

J. & J. Thomson
No. 125-18th



© 2021

Lloyd's Register
Foundation