


S.S. Mogul Glasgow Report No 8194.

No. 4904

LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING

(Received at London Office)



TESTS OF BOILER STEEL.

Tests of 1 Steel plate manufactured by The Steel Co. of Scotland of Glasgow for Boiler No. 125 to be constructed by Messrs J. & J. Thomson of Glasgow for the S.S. No 134 building by Messrs Ritten and Mansell

Date first visit 27/5 last visit No. of visits 1

The specified in the accompanying copy of Advice Notes were rolled from charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending tests Satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
	Tube plate	G. 143		9011	.9	1.17	1053	29.9	28.3	24.5	

B.P. 8/6/87

Fee £ : :
Expenses £ : :
£ : :

To be paid by

J. D. Roberts
Surveyor, Lloyd's Register.
Glasgow
2/6/87
Lloyd's Register Foundation

Thos. J. V. J. Thomson's
No. 125 Br.



© 2021

Lloyd's Register
Foundation