



TESTS OF BOILER STEEL.

Tests of 1 Steel plate manufactured by The Steel Co. of Scotland of Glasgow for Boiler No. 331 to be constructed by The Fairfield Ldg. Co. of Glasgow for the Steamer No. 331 building by the same firm

Date first visit 16/9 last visit 19/9/87 No. of visits 2

The specified in the accompanying copy of Advice Notes were rolled from charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending tests Satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	C. B. K. Tube pl. H. 222			8889	82	1.29	1058	28.25	26.7	26.5	Not 22.9.87

Fee £ : :

Expenses £ : :

£ : :

To be paid by



© 2021

J. H. Roberts

Surveyor, Lloyd's Register.

Glasgow 19/9/87

