

S.S. "Dunco" Glasgow Report No 8331

LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING

(Received in London Office)



No.

TESTS OF BOILER STEEL.

Tests of 2 Steel Plates manufactured by The Leeds Forge Co of Leeds for Boiler No. 331 to be constructed by Fairfield S.S. Co Ltd of Glasgow for

Date first visit and last visit 30 Aug 87. No. of visits 1

The Plates specified in the accompanying copy of Advice Notes were rolled from one charge. The tensile test has been applied to two samples as set forth below, and the temper and bending tests as per notice No 576

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	Plate	3/4 A948		10727	.74	1.31	.969	26.65	27.5	27.5	
2		3/4 "		10728	.74	1.31	.969	27.90	28.75	28.0	

A.L.J. 8.9.87

Fee £ : :
 Expenses £ : :
 £ : :

To be paid by *Joye Co*

James James
 Surveyor, Lloyd's Register
 Foundation