


No. 6390

(Received at London Office.

Tests of 7 Steel Bars manufactured by Messrs D. Colville & Sons of Glothenwell
for Boiler No. 203 to be constructed by Messrs Boo & Lachlan & Co of Paisley
for _____

Date first visit January 30th 1888 last visit February 4th 1888 No. of visits

The _____ specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to _____ samples as set forth below, and the temper and bending tests to a piece from one bar with satisfactory results.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	Stay Bar 1 1/4" dia	f230		49	.52	1.11	.577	15.85	27.4	23.5	 8.2.88

Expenses £ : :

£ : :

To be paid by

H. M. One
Surveyor, Lloyd's Register,
Glasgow
4.2.88