

TESTS OF BOILER STEEL.

Tests of 5 Steel plates manufactured by The Steel Co. of Scotland of Glasgow for Boilers No. 253 to be constructed by The London Glasgow Co. of Glasgow for the S.S. No. 255 building by the same Co.

Date first visit 28/9 last visit 7/10/87 No. of visits 3

The specified in the accompanying copy of Advice Notes were rolled from charges. The tensile test has been applied to 2 samples as set forth below, and the temper and bending tests to a shearing off each plate with satisfactory results



When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	S. Straps	H.237		9279	1.13	1.14	1.288	35.45	27.5	26.5	
2	" "	Stock		8844	1.12	1.12	1.254	32.8	26.1	27	

D.P. 11/10/87

Fee £ : :

Expenses £ : :

£ : :

To be paid by

© 2021 J.H. Roberts
Surveyor, Lloyd's Register, Glasgow
8/10/87