


**TESTS OF BOILER STEEL.**

Tests of 1 Steel plate manufactured by The Steel Co. of Scotland of Glasgow for Boiler No. 255 to be constructed by The London & Glasgow, Ld. Co. of Glasgow for the S.S. No. 255 building by the same Co.

Date first visit 17/10 last visit 18/10/87 No. of visits 2

The \_\_\_\_\_ specified in the accompanying copy of Advice Notes were rolled from \_\_\_\_\_ charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending tests Satisfactory


When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten.	Remarks.
					Thickn.	Brdth.	Area.	Total	Sq. Inch	in 8 ins.	
					In.	In.	In.	Tons.	Tons.	%	
1	Top End	B-277		1548	.76	1.13	859	22.8	26.5	24.5	<p style="text-align: right;">                       22.10.87                 </p>

GLS209-0234

Fee ..... £ : :  
 Expenses £ : :  
 £ : : \_\_\_\_\_

To be paid by \_\_\_\_\_

  
 Surveyor, Lloyd's Register  
 Glasgow  
 18/10/87